

ID	Task Mode	Task Name	Duration	Calendar Days	Start	Finish	Precedence	Success	% Complete	Timeline											
										Jun	Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Feb	Mar
1	➔	City of Jersey Village - Congo lane Project	171 days	243	Mon 6/3/24	Fri 1/31/25			28%												
2	★	NTP	0 days	0	Mon 6/3/24	Mon 6/3/24	3		100%												
3	★	Mobilization	3 days	3	Tue 6/4/24	Thu 6/6/24	2		100%												
4	★	Traffic Control	170 days	242	Tue 6/4/24	Fri 1/31/25			45%												
5	➔	Phase.1 Equador - Solomon	84 days	118	Wed 6/5/24	Mon 9/30/24			88%												
6	★	Install temp mailboxes	2 days	2	Thu 6/6/24	Fri 6/7/24	11SS		100%												
7	★	Remove and dispose drive ways, street, curb and laterals	18 days	24	Wed 6/5/24	Fri 6/28/24	8SS		100%												
8	★	Remova and dispose sidewalks/pads	5 days	7	Thu 6/6/24	Wed 6/12/24	7SS9SS		100%												
9	★	Install Temp Driveways	6 days	8	Thu 6/6/24	Thu 6/13/24	7SS11SS		100%												
10	★	Install Water Line, Inlets	41 days	57	Fri 6/7/24	Fri 8/2/24			100%												
11	★	Install Strom/RCP	42 days	58	Thu 6/6/24	Fri 8/2/24	6SS		100%												
12	★	Install Hydrants	5 days	7	Fri 6/21/24	Thu 6/27/24			100%												
13	★	Pour Side Walks/wheelchair Ramps	52 days	74	Fri 7/19/24	Mon 9/30/24	14SS		50%												
14	★	Pour Drive ways	18 days	26	Thu 7/25/24	Mon 8/19/24	13S		100%												
15	★	Pour paving, Curbs	42 days	59	Sat 6/22/24	Mon 8/19/24			95%												
16	➔	Phase.2 Solomon - Australia	79 days	109	Mon 7/15/24	Thu 10/31/24			23%												
17	★	Install temp mailboxes	4 days	4	Tue 8/20/24	Fri 8/23/24			50%												
18	★	Remove and dispose drive ways, street, curb and laterals	2 days	4	Fri 7/26/24	Mon 7/29/24			50%												
19	★	Remova and dispose sidewalks/pads	2 days	2	Thu 7/25/24	Fri 7/26/24			50%												
20	★	Install Temp Driveways	65 days	90	Sat 8/3/24	Thu 10/31/24			25%												
21	★	Install Water Line, Inlets	41 days	57	Mon 8/5/24	Mon 9/30/24			50%												
22	★	Install Strom/RCP	23 days	31	Wed 7/17/24	Sat 8/17/24			100%												
23	★	Pour Side Walks	50 days	69	Sat 8/24/24	Thu 10/31/24			0%												
24	★	Pour Drive ways	49.7 day	68	Sat 8/24/24	Thu 10/31/24			0%												
25	★	Install Hydrants	5 days	5	Mon 7/15/24	Fri 7/19/24			50%												
26	★	Pour paving, Curbs	50 days	69	Sat 8/24/24	Thu 10/31/24			0%												
27	➔	Phase.3 Australia - Senate Intersection	88 days	128	Thu 9/26/24	Fri 1/31/25			0%												
28	★	Install temp mailboxes	3 days	5	Thu 9/26/24	Mon 9/30/24			0%												
29	★	Remove and dispose drive ways, street, curb and laterals	63 days	92	Tue 10/1/24	Tue 12/31/24			0%												
30	★	Remova and dispose sidewalks/pads	63 days	92	Tue 10/1/24	Tue 12/31/24			0%												
31	★	Install Temp Driveways	60 days	88	Sat 10/5/24	Tue 12/31/24			0%												
32	★	Install Water Line, Inlets	71 days	105	Fri 10/4/24	Thu 1/16/25			0%												
33	★	Install Strom/RCP	79 days	115	Tue 10/8/24	Thu 1/30/25			0%												
34	★	Pour Side Walks	67 days	99	Fri 10/25/24	Fri 1/31/25	35SS		0%												
35	★	Pour Drive ways	67 days	99	Fri 10/25/24	Fri 1/31/25	34S		0%												

Project: Prairie Lake Trail
Date: Thu 8/22/24

Task		Project Summary		Manual Task		Start-only		External Tasks		Manual Progress	
Split		Inactive Task		Duration-only		Finish-only		External Milestone		Manual Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		External Milestone		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone		External Milestone		Manual Progress	

ID	Task Mode	Task Name	Duration	Calendar Days	Start	Finish	Precedence	Success	% Complete	Timeline													
										Jun	Qtr 3, 2024		Aug	Sep	Qtr 4, 2024		Nov	Dec	Qtr 1, 2025		Feb	Mar	
36	★	Install Hydrants	30 days	47	Fri 11/15/24	Tue 12/31/24			0%														
37	★	Pour paving, Curbs	67 days	99	Fri 10/25/24	Fri 1/31/25			0%														

Project: Prairie Lake Trail
Date: Thu 8/22/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			